Original/Duplicate/Triplicate
CONTRACT CERTIFICATE
(For Other Works)

DBR No 000017/18-19
DATED Date 19/04/2018

No: 2nd and Final Bill

Division: **Project** Sub-Division: **Project**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 002-17-000020**

Schedule Docket No. Head of Account: **P3111(SFC Grants)** Est.Cost: **300.00 Lacs**

Name of Work: **Construction of Hospital building in Ward No.02**

Name of Contractor and Full Address: **Sri.K.Gopireddy**

Reference to Agreement No.**56/2017-18** **Date08-09-2017**

Certified that the measurements were taken by me on 28/3/18 and recorded of Pages 135601 to 135699 & 135152 to 135182 of measurement Book No. 27/12-18 & 22/12-18 and that the work is satisfactorily executed.

Contractor

Officer-in-charge of work

Certified that the measurement were taken by me on .....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Executive Engineer
Sub-Division Officer
Project Division
Yelahanka Zone
Bangalore

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	3,27,27,170-00
2)	Deduct amount to be held in reserve being .....percent Rs.....	2,97,00098-00
3)	" Balance	30,27,072-00
4)	Deduct Payment:	
a)	Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount adjusted towards cash advance recovery of	
b)	Payments cost store or other material supplied. Now made recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	1% IT - 30271-00 1% CCM - 30271-00 0.1% CBF - 3027-00 LR - 29665-00
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items	Adjn. 93234-00
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	Cheque 29,33,838-00
	Total amount adjusted:-	

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Audited & Admitted for Rs. Rs. 30,27,072-00

Witness
1.
2.

Dated Signature of Contractor

Stamp

Rs. 29,33,838- by Cheque and Rs. 93234- by Adjustment

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

Accts. Supdt.
Project Division
B.B.M.P.

Executive Engineer
Exe. Engineer
Project Division
B.B.M.P

Sl No	Description of Items	Unit
1	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling Brick / Tile work, R. In Cement mortar	cum
2	Dismantling weather proof course and removing and conveying the same to a distance upto 200m.	cum
3	Conveying the excavated debries and over burden earth etc to a lead 20 kms distance by using private vehicles this including the cost of loading and inloading charges etc	cum
4	Providing and constructing load bearing wall with concrete solid blocks having block density not less than 1800 kg/m3 Having aq minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part-1) 2005 and constructed with CM 1:4 as [er IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing hire charges of machineries etc as per specifications. **Solid concrete blocks of Size 400x200x200 mm**	sqm
5	Providing and constructing non-load bearing wall with solid concrete blocks of size **400x100x200mm** having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to I.S : 2185(Part 1):2005 and constructed with CM 1:4 as per 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc. complete as per specifications.	sqm
6	Providing and constructing load bearing wall with concrete solid blocks having block density not less than 1800 kg/m3 Having aq minimum average compressive strength of 5.00 N/mm2 confirming to IS 2185 (Part-1) 2005 and constructed with CM 1:4 as [er IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing hire charges of machineries etc as per specifications **Solid concrete blocks of Size 400x150x200 mm**	sqm
7	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregate @ 0.46 cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase **landes**, retaining walls, return walls, walls (any thickness) including attached pilasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window sills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	cum
8	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 240kgs, with 12mm and down size graded granite metal coarse aggregates @0.507cum and fine aggregate @ 0.345cum, with superplastisiser @0.225lts, machine mixed, well compacted for plain **chajja** of 75 cms. average thickness, upto ground floor level, including cost of all materials, labour,HOM of machinery, finishing, curing, complete as per specifications	sqm
9	Providing and removing centering, shuttering, strutting, propping etc., for **chajjas**, cornices etc., including edges including cost of all materials, labour complete as per specificaiton.	sqm
10	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of **beams**, beam haunchings, cantilever girders, bressumers and lintles exceeding 7 cm in depth includng cost of all materials, labour complete as per specifications.	sqm
11	Providing and removing cenering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications	sqm
12	Providing and laying in Mat for RCC roof at below the steel for avoiding concrete cement slurry as per the requirement of Engineer incharge.(Approved Data Rates)	sqm
13	Providing **TMT Steel Reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and /or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. **TMT Bars Fe 500**	Mt
14	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(exclusive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25	sqm

Previous		Present			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
3.75	1125.00	0.00	300.00	0.00	3.75	1125.00	
18.60	11160.00	0.00	600.00	0.00	18.60	11160.00	
22.36	3354.00	0.00	150.00	0.00	22.36	3354.00	
115.50	155925.00	2.72	1350.00	3672.00	118.22	159597.00	
111.85	111850.00	0.00	1000.00	0.00	111.85	111850.00	
51.90	51900.00	1.65	1000.00	1650.00	53.55	53550.00	
1.80	12420.00	0.00	6900.00	0.00	1.80	12420.00	
9.54	5247.00	0.00	550.00	0.00	9.54	5247.00	
11.37	3979.50	0.00	350.00	0.00	11.37	3979.50	
90.83	27249.00	0.00	300.00	0.00	90.83	27249.00	
108.22	37877.00	0.00	350.00	0.00	108.22	37877.00	
108.22	8116.50	0.00	75.00	0.00	108.22	8116.50	
1.95	1267500.00	0.00	650000.00	0.00	1.95	1267500.00	
22.46	157220.00	0.00	7000.00	0.00	22.46	157220.00	

Sl No	Descriptions of items	Unit
15	Providing **Honne wood frames** of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications	Mtr
16	Providing and fixing in position fully panelled **Honne wood shutters** for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures)	sqm
17	**Fixing of door frame** in an existing opening including embeeding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour charges, complete as per specifications.	No.s
18	Providing and fixing M.S.grill work for windows and ventilators weighing 21kg/sqm using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications.	kg.s
19	Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using threetrack window frame of size 92x31.75mm bottom section 1.3mm thick,weight 1.07kg/m; sides and top sections 1.3 mm, thick, weight 0.933kg/m.shutter frame section comprising top and bottom section of size40mmx18mm, wall thickness 1.25mm. weight 0.417 kg./m. shutter sideouter 40mmx18mm. wall thickness 1.25mm. weight 0.417 kg/m, shutterinterlock section 40mmx26.7mm wall thickness 1.1 mm. thick, weight 0.469 kg/m, the shutters mounted on nylon rollers with approved qualityof fixtures such as aluminium handles tower bolts etc.; providing andfixing 5.5mm. thick plain glass for shutters fitted with rubber beading allaluminium sections including cutting to required length, joints mitredsubdividing the frame tenonned and rivetted, in the assembled frame,stiffened with end clips for corners, angles etc., and fixed to the walls,lintels, floor beams/cills as the case may be, with necessary steelscrews, raul plugs or teak wood gatties including cutting masonry orconcrete and making good the original surface using cement mortar.(using aluminium section powdered coated to a minimum of 60-70 microns with exterior durable pure polyester grade powder o fapproved quality.)	sqm
20	Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to **ceiling** including rounding off corners wherever required smooth rendering,, Providing and removing scaffolding, including cost of materials, labour, lead, lift, curing complete as per specifications and direction of the Engineer in charge Providing Lime rendering for Plastering to Ceiling including cost of materials, labour, curing complete as per specification.	sqm
21	Providing 18mm thick cement plaster in single coat with **cement mortar 1:4,** to brick masonry including rounding off corners wherver required smooth rendering, : Providing **lime rendering** for plastering to wall and ceiling and Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications, direction of the Engineer in charge.for **Inside Plastering**	sqm
22	Providing 18mm thick cement plaster in single coat with **cement mortar 1:4,** to brick masonry including rounding off corners wherver required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for **Outside Plastering**	sqm
23	Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.64cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation,plinth and cills, including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	cum
24	Extra for use of water proofing compound in Cement concrete of mix 1:1:5:3,at one kg of compound per bag of cement	sqm
25	Providing and fixing **Vitrified glazed tiles**. of approved make, quality and colour of size 600x600x10mm thick fixed on bed of 12 thick cement mortar for flooring, skirting and jointed with neat cement slurry mixed with pigment to match shade of tiles, including providing spacers at required interval and removing stains etc., complete as per specifications.	
26	Providing **Ceramic tiles/Antiskid tiles** of size 30x30cms of approved make, shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials, labour, curing, complete as per specifications.	

Unit	Previous		Present			Total Up to Date		Remarks
	Qty	Amount	Qty	Rate	Amount	Qty	Amount	
Mtr	0.71	79520.00	0.00	112000.00	0.00	0.71	79520.00	
sqm		0.00	13.90	5250.00	72975.00	13.90	72975.00	
No.s	9.00	10800.00	0.00	1200.00	0.00	9.00	10800.00	
kg.s			359.10	95.00	34114.50	359.10	34114.50	
sqm			17.10	4800.00	82080.00	17.10	82080.00	
sqm	108.22	32466.00	0.00	300.00	0.00	108.22	32466.00	
sqm	373.79	130826.50	0.00	350.00	0.00	373.79	130826.50	
sqm	291.28	87384.00	0.00	300.00	0.00	291.28	87384.00	
cum	11.68	72416.00	0.00	6200.00	0.00	11.68	72416.00	
sqm	116.76	26271.00	0.00	225.00	0.00	116.76	26271.00	
		0.00	105.63	1400.00	147882.00	105.63	147882.00	
		0.00	12.94	1400.00	18116.00	12.94	18116.00	

Sl No	Descriptions of items	Unit
27	Providing skirting, dado, rises of steps with colour glazed tiles on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface which should be measured and paid separately) using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.**Colour glazed tiles 30x60 cms 6mm thick with border of size 30 x 10 cms**	
28	Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers including cost of all materials cost oif labour and scaffolding etc complete as per the specifications (For Ceiling and Internal plastering)	
29	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall **ceilling** surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)	
30	Providing and applying painting in two coats with plastic Emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications and as per the directions of the Engineer in charge. (with Primer)	
31	Providing and finishing external walls in two coats over one coat of 100% acrylic silicon glazed primer with antifungal paint for top coat of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications.	
32	Providing and applying enamel metal paint two coats(excluding priming coat) over new steel or other metal surfacebrushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as perspecifications.	
33	Applying priming coat over new wood surface and/ or wood based surface, after brushing with ready mixed enamel priming paint including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, sand papering and knotting ready mixed paint including cost of materials, labour, complete as perspecifications.	
34	Providing and applying painting two coat(excluding priming coat)on new wood surface and/ or wood based surface with enamel paint to give an even shade, cleaning the surface oil, grease, dirt and other foreign matter. sand papering including cost of materials, labour, complete as perspecifications.	
35	Providing and fixing of Door locking arrangements(page XIV,item no 397)	
36	Providing and fixing of Handles powder coated 150mm(page XIV,item No.393)	
37	Providing and fixing of Hinges 5" heavy duty(Page No.XIV,item No395)	
38	Providing and fixing of Hold fasts MS (Page No XIV, item No 396)	
39	Providing and fixing of Tower bolt 300mm long(page No.XIV, item No 412)	
40	Fabrication supplying and erecting M.S. tubular trusses of all spans with prefabricated steel pplications using quality material and are durable, reliable and corrosion and abrasion resistant. Welding shall confirm to latest structural welding code. Quality shall be on various parameters like shape, size, design gauge and polish. The entire trusses is anchored in RCC column by using 4 nos of M.S. anchor bolts at each support with 10mm thick base plate and shoe plate. The work includes cutting, traightening, placing in position of M.S. pipes and welding wherever necessary and applying one coat of redoxide primer coat to all themembers including cost of all materials, labour charges, and hire charges of machineries for cutting, welding, grinding and erection equipments. with all lead and lift, transportation, letc., complete as per specification	
41	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary. sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. ii) Dismantling Brick / Tile work.B. In Cement mortar.	cum
42	Conveying the excavated debries and over burden earth etc to a lead 20 kms distances by using private vehicles this including the cost of loading and inloading charges etc	cum
43	Earthwork excavation for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in **ordinary soil** not exceeding 1.5m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. after breaking of clods complete as per specifications.	cum

Previous		Present			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
	0.00	43.25	1700.00	73525.00	43.25	73525.00	
	0.00	482.01	70.00	33740.70	482.01	33740.70	
	0.00	108.22	120.00	12986.40	108.22	12986.40	
	0.00	373.79	115.00	42985.85	373.79	42985.85	
	0.00	291.28	175.00	50974.00	291.28	50974.00	
	0.00	16.56	95.00	1573.20	16.56	1573.20	
	0.00	38.12	40.00	1524.80	38.12	1524.80	
	0.00	38.12	100.00	3812.00	38.12	3812.00	
	0.00	9.00	675.00	6075.00	9.00	6075.00	
	0.00	27.00	70.00	1890.00	27.00	1890.00	
	0.00	27.00	40.00	1080.00	27.00	1080.00	
	0.00	36.00	40.00	1440.00	36.00	1440.00	
	0.00	18.00	150.00	2700.00	18.00	2700.00	
	0.00	958.00	150.00	143700.00	958.00	143700.00	
67.20	20160.00	43.77	300.00	13131.00	110.97	33291.00	
67.20	10080.00	43.77	150.00	6565.50	110.97	16645.50	
9.30	1953.00	5.69	210.00	1194.90	14.99	3147.90	

Sl No	Descriptions of items	Unit
44	Filling available excavated earth (excluding rock) insides of foundations upto plinth in layers not exceeding 20cms. In depth, compacting each deposited layer by ramming after watering with a lead upto 50m. And lift upto 1.5m including cost of all labour (Inside platrform , sides and sides of the area)	cum
45	Providing and laying in position plain cement concrete of mix **1:3:6** with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregate @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machinemixed, concrete laid in layers not exceeding 15 cms, thick well compacted in foundation and plinth, cost of all materials, labour HOM of machinery, curing complete as per specifications.	cum
46	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.	cum
47	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.459cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	
48	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregares of ready mixef concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25	
49	Providing and removing Centering, shuttering, strutting, propping etc.,and removal of from work for vertical surface such as walls at any thickness including attched plasters, butresses, plinth cills and string courses cost of all materials, labour complete as per specification	
50	Providing and removing cenering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200 mm including cost of all materials, labour complete as per specifications	
51	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of **beams**, beam haunchings, cantilever girders, bressumers and lintles exceeding 1 m in depth incluidng cost of all materials, labour complete as per specifications.	
52	Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.46 cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in ground floor level for roof slabs, staircase, **lintles**, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications.	
53	Providing and constructing load bearing wall with concrete solid blocks having block ebsity not less than 1800 kg/m3 Having aq minimum average compressive strength of 5.00 N.mm2 confirming to IA 2185 (Part q) 2005 and constructed with CM 1:4 as [er IS 2572:2005 including cost of all materials labour charges, scaffolding, curing hire charges of machineries etc as per specifications Solid concrete blocks of Size 400x200x200 mm With all lead and lift and directions of the engineer in charge of the work. Ground floor	sqm
54	Providing and constructing load bearing wall with concrete solid blocks having block ebsity not less than 1800 kg/m3 Having aq minimum average compressive strength of 5.00 N.mm2 confirming to IA 2185 (Part q) 2005 and constructed with CM 1:4 as [er IS 2572:2005 including cost of all materials labour charges, scaffolding, curing hire charges of machineries etc as per specifications Solid concrete blocks of Size 400x200x200 mm With all lead and lift and directions of the engineer in charge of the work. First floor	sqm
55	Providing and constructing non-load bearing wall with solid concrete blocks of size **400x100x200mm** having a block density not less than 1800kg/m3 having a minimumm average compressive strength of 4.00 N/mm2 confirming to I.S : 2185(Part 1):2005 and constructed withCM 1:4 as per 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc complete as per specifications.With all lead and lift and directions of the engineer in charge of the work. Ground floor	sqm

Previous		Present			Total Up to Date		Remarks
Qty	Amount	Qty	Rate	Amount	Qty	Amount	
4.65	669.60	2.84	144.00	408.96	7.49	1078.56	
5.82	32592.00	4.76	5600.00	26656.00	10.58	59248.00	
6.91	38696.00	4.33	5600.00	24248.00	11.24	62944.00	
	0.00	1.44	6500.00	9360.00	1.44	9360.00	
	0.00	13.60	6600.00	89760.00	13.60	89760.00	
	0.00	9.61	325.00	3123.25	9.61	3123.25	
	0.00	92.03	350.00	32210.50	92.03	32210.50	
	0.00	16.20	300.00	4860.00	16.20	4860.00	
	0.00	0.19	7000.00	1330.00	0.19	1330.00	
53.49	64188.00	48.51	1200.00	58212.00	102.00	122400.00	
22.09	25403.50	6.08	1150.00	6992.00	28.17	32395.50	
		78.64	900.00	70776.00	78.64	70776.00	

Sl No	Descriptions of items	
56	Providing and constructing non-load bearing wall with solid concrete blocks of size **400x100x200mm** having a block density not less than 1800kg/m3 having a minimumm average compressive strength of 4.00 N/mm2 confirming to I.S : 2185(Part 1):2005 and constructed withCM 1:4 as per 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc complete as per specifications.With all lead and lift and directions of the engineer in charge of the work. First floor	sqm
57	Providing **TMT Steel Reinforcement for R.C.C work** including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.**TMT Bars Fe 500**	sqm
58	Providing 12mm thick cement plaster in single coat with cement mortar 1:4, to **ceiling** including rounding off corners wherever required smooth rendering,, Providing and removing scaffolding, including cost of materials, labour, lead, lift, curing complete as per specifications and direction of the Engineer in charge Providing Lime rendering for Plastering to Ceiling including cost of materials, labour, curing complete as per specification.	sqm
59	Providing 18mm thick cement plaster in single coat with **cement mortar 1:4,** to brick masonry including rounding off corners wherver required smooth rendering, : Providing **lime rendering** for plastering to wall and ceiling and Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications, direction of the Engineer in charge.for **Inside Plastering**	sqm
60	Providing 18mm thick cement plaster in single coat with **cement mortar 1:4,** to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for **inside Plastering**	sqm
61	Providing 18mm thick cement plaster in single coat with **cement mortar 1:4,** to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, cost of materials, labour, curing complete as per specifications and direction of the Engineer in charge.for **inside Plastering**	sqm
62	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadooingworks with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Ground Floor	sqm
63	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadooingworks with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications First Floor	sqm
64	Providing rough cement plastering 15mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadooingworks with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications Second Floor	sqm
65	Providing **Honne wood frames** of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications	cum
66	Providing and fixing in position fully panelled **Honne wood shutters** for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures)	sqm
67	Providing and fixing in position fully panelled **Honne wood shutters** for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures)	sqm
68	Providing and fixing in position fully panelled Honne wood shutters for doors, styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures)	sqm
69	**Fixing of door frame** in an existing opening including embeeding frame in floor and walls after cutting masonry for holdfasts for embedding holdfast in cement concrete 1:3:6 of 20mm and down size granite metal painting two coats of coal tar to sides of frame, making good the damages to walls and floor as required and disposal of the debries with lead upto 50 m. including cost of materials, labour charges, complete as per specifications.	No.s